

 BAGMANE			<div>Bagmane Developers Pvt. Ltd. Integrated Management System AHU Daily Inspection Checklist</div>																								<div>Document Number: BDPL OCP 12 F-02</div> <div>Revision Date: January 16, 2024</div> <div>Rev. No.: 02</div>													
Equipment Name : Air Handling Unit No.				Location:														Floor:																						
Sl.No	Activities	Spec.	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31							
1	Check General Cleaning of the room	Free from dirt																																						
2	Check for AHU door interlock switch	Motor to Stop when door is Open																																						
3	Check for the AHU cabin light functioning	Light should get ON when opening the AHU door																																						
4	Check the selector switch position 1 Manual/2 Auto	Should be in Position 2																																						
5	Check for any leakage in drain line	Leak free																																						
6	Check for any leakage front the evaporator coil & gauges	Leak free																																						
7	Check the AHU motor belt tension	Should be correct in tension																																						
8	Check for any abnormal noise while Ahu running	should be Normal																																						
9	Check the filter status	Should be clean																																						
10	Check the fire damper condition	Should be open																																						
11	Check the chilled water Inlet pressure																																							
12	Check the AHU cabin cleanness	Should be clean																																						
Sign of Technician																																								
Remarks:																												BIC / AFM / FM												