



BAGMANE

Bagmane Developers Pvt. Ltd.
Integrated Management System
RTCC Panel Daily Checklist

Document Number: BDPL IMSP 22 F-25

Revision Date: January 16, 2024

Rev. No.: 01

Building:			Panel No:														Month:															
Sl.No	Description	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
1	Ensure availability of incoming power supply (230 VAC from UPS DB at LT Room)																															
2	Ensure functioning of 'TAP Position Indicator'.																															
3	Ensure 'Sequence Selector Switch' is in 'Independent' mode.																															
4	Ensure indication lamps are glowing.																															
5	Ensure 'Out of Step Alarm Cancel Switch' is in ON condition.																															
6	Ensure cleanliness of panel and free from cobweb.																															
7	Check RTCC # 1 Selector Switch Master mode and check operation ok.																															
Signature of Technician																																
Date	Abnormality	Action Taken								Status				Done by																		
									BIC / AFM / FM Sign:																							