

 B A G M A N E			<div>Bagmane Developers Pvt. Ltd.</div> <div>Integrated Management System</div> <div>Fire Suppression System Daily Checklist</div>																							<div>Document Number: BDPL OCP 02 F-11</div> <div>Revision Date: January 16, 2024</div> <div>Rev. No.: 02</div>									
Building:										Wing:														Month:											
Sl. No.	Description	Spec	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31		
Hydrant System																																			
1	Header Pressure	>8Kg/cm2 / as specified																																	
2	Check all the line valves are open	Should be open																																	
3	Check all drain & priming valves are close	Should be closed																																	
4	Check all pumps are in auto	Auto mode																																	
Sprinkler System																																			
1	Header Pressure	>8Kg/cm2 / as specified																																	
2	Check all the line valves are open	Should be open																																	
3	Check all drain & priming valves are close	Should be closed																																	
4	Check all pumps are in auto	Auto mode																																	
Fire Engine																																			
1	DG pump	Auto mode																																	
2	Battery Voltage	>24 V																																	
3	Lube oil level	Medium																																	
4	Fuel oil level	>75%																																	
5	Coolant level	Up to the brim																																	
General																																			
1	Power supply to the panel is normal.	Check for meter parameter																																	
2	Test run the booster, Main & DG pumps.	Normal operation																																	
3	Check for any gland leakage	No Leak																																	
4	Main fire tank level - Ground floor	100% filled																																	
5	Terrace fire tank level	100% filled																																	
Fire Technician Sign.																																			
Maintenance Sup. Sign.																																			
BIC / AFM Sign.																																			
Remarks:																																			