


<div> BAGMANE</div>			<div>Bagmane Developers Pvt. Ltd. Integrated Management System Chiller Pump Daily Checklist</div>																											<div>Document Number: BDPL OCP 13 F-02 Revision Date: January 16, 2024 Rev. No.: 02</div>			
Building:			Pump No:													MONTH:																	
SL. No	ACTIVITY	Specification	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
1	Check general cleaning of surrounding area	Free from dirt																															
Inspection of Electrical																																	
2	Check for selector switch 1 Auto / 2 Manual mode	Should always be in position 1																															
Pump Activities																																	
3	Pump visual check for any Leakage	No leak																															
4	Check sound of motor for any abnormal noise.	No sound																															
5	Check pump for vibration	No vibration or sound																															
6	Check condition of motor & pump bearing for any abnormal noise	No abnormal sound																															
7	Check gland packing seal or mechanical seal and ad just or change if required																																
8	Check section and discharge valve status																																
9	Check section and discharge pressure																																
10	Check motor starter panel wirings for any loose contact																																
11	Check motor current by test run (R,Y,B) and record																																
12	Check the speed variation WRT chiller load/VFD	Speed should be variable																															
Technician Signature																																	
Date	Abnormality										Action Taken										Status						Done by						
								BIC / AFM Sign.																									